

COMPLETION REPORT

1	Name of the work	Improvements & construction of CC Drains left side of the 1st main road Dasarahalli in ward no. 15 Dasarahalli sub division.		
2	Sanctioned Estimate No. & Date	TSNO. 28100/116/17-18 dt 3.2.2017		
3	Head of Account which is chargeable	PWR 1701.		
4	Instrument Order NO. & Date	WONO: 28100/99/17.18 dt 12.06.2017		
5	Name Of Contractor	Sri N. Shivananda, No. 35, 2nd cross, 1st A Main road, Defence colony, Bagalagunte, Bangalore.		
6	Time Stipulated for Completion of work	90 days		
a				
b	Delay in Exculpation of Work			
7	Measurement recorded in	MNO 1713/12-13 pno 171280/1 k 171283/2		
8	Check Measurement of the Asst	MNO 1713/12-13 page no 171280/1 k 171283/2		
9	Name of the office/official in charge of the work	AEE (DSD)		
10	a) Asst. Eng/junior Eng	D. S. Kumar		
	b) Asst. Exe Engineer	Shivakumar Odugu		
	Sanctioned Estimate Amount	Amount Claims As per Actually Vide As per bills	Excess	Savings
	30.00	2498318.00	—	506820

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER -
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-5

ಬಿ.ದಾಸರಾಜ್ ಉಪ-ವಿಭಾಗೀಶ್ವರ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು